

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No :

1

Item Name :

Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging technical personal and labour required etc., as per Specification and direction (P.47, I. 9.4) PRED.SR 2019-20

CHAINAGE

NO

L (M)

B(M)

D(M)

QTY

Unit

Sl no.

FROM

TO

Measurment taken on : 6/7/2020

1

Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)

1

1.00

2

Doddabettahalli, Near Maramma Temple

1

1.00

Measurment taken on : 6/7/2020

3

Amba Bhavani Nagar, Behind Temple

1

1.00

Total

3.00

Nos

Contractor

Assistant Engineer

Asst. Executive Engineer

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No : 2

Item Name :

Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) Page no. 46 / I. 9.1 PRED SR 2019-20 0-50.00mtr

CHAINAGE

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit
Measurment taken on : 6/7/2020								
1	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)		1	50.00			50.00	
2	Doddabettahalli, Near Maramma Temple		1	50.00			50.00	
Measurment taken on : 7/07/2020								
3	Amba Bhavani Nagar, Behind Temple		1	50.00			50.00	
Total							150.00	mtr


Contractor

Assistant Engineer


ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ, ಯಲಹಂಕ ಉಪನಗರ ಸ್ವಚ್ಛಿಗಾರಣೆ
Asst. Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಎ. ಬಂಗಲೆಯ-108

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division								
Item No :		3						
Item Name :		50-100.00mtr						
CHAINAGE			NO	L (M)	B(M)	D(M)	QTY	Unit
Sl no.	FROM	TO						
Measurment taken on : 06.07.2020								
1	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)		1	50.00			50.00	}
2	Doddabettahalli, Near Maramma Temple		1	50.00			50.00	
Measurment taken on : 07.07.2020								
3	Amba Bhavani Nagar, Behind Temple		1	50.00			50.00	}
					Total		150.00	

N/L Reddy
Contractor


Assistant Engineer

07.07.2020


ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ, ಸಾರ್ವಜನಿಕ ಕಾರ್ಯಗಳು
ಯಲಹಂಕಾ ಸ್ಯಾಟಲೈಟ್ ಟೌನ್
Asst. Executive Engineer
ಇ.ಇ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-10

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No :

4

Item Name :

100-150.00mtr

CHAINAGE

CHAINAGE			NO	L (M)	B(M)	D(M)	QTY	Unit
Sl no.	FROM	TO						
Measurment taken on : 06.07.2020								
1	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)		1	50.00			50.00	}
2	Doddabettahalli, Near Maramma Temple		1	50.00			50.00	
Measurment taken on : 07.07.2020								
3	Amba Bhavani Nagar, Behind Temple		1	50.00			50.00	} c
					Total		150.00	

N.L. Reddy

Contractor

Assistant Engineer

07.07.2020

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ - ಸಾರ್ವಜನಿಕ ಕಾರ್ಯಗಳು
ಯಲಹಂಕಾ ಸ್ಯಾಟಲೈಟ್ ಟೌನ್ ಸಬ್ ಡಿವಿಷನ್
ಆಸಿಸ್ಟೆಂಟ್ ಇಂಜಿನಿಯರ್

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No : 5

Item Name : 150-200.00mtr

CHAINAGE			NO	L (M)	B(M)	D(M)	QTY	Unit	
Sl no.	FROM	TO							
Measurment taken on : 06.07.2020									
1	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)		1	50.00			50.00	}	
2	Doddabettahalli, Near Maramma Temple		1	50.00			50.00		
Measurment taken on : 07.07.2020									
3	Amba Bhavani Nagar, Behind Temple		1	50.00			50.00		
					Total		150.00	mtr	

Contractor

Assistant Engineer 07.07.2020

ಸಹಾಯಕ ಇಂಜಿನಿಯರ್
ಯಲಹಂಕಾ ಸ್ಯಾಟಲೈಟ್ ಟೌನ್
ಬಿ.ಬಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-105

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No : 7

Item Name : 250-300.00mtr

CHAINAGE

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit
Measurment taken on : 06.07.2020								
1	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)		1	50.00			50.00	
2	Doddabettahalli, Near Maramma Temple		1	50.00			50.00	
Measurment taken on : 07.07.2020								
3	Amba Bhavani Nagar, Behind Temple		1	50.00			50.00	
Total							150.00	mtr

N.L.Kelle

Contractor

Assistant Engineer

Asst. Executive Engineer
07.07.2020
ಬಿ.ಬಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-108

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No : 9

Item Name :

Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes) SE PRED III NO 84

CHAINAGE

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit
Measurment taken on : 06.07.2020								
1	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)		1	65.00			65.00	
2	Doddabettahalli, Near Maramma Temple		1	58.00			58.00	
Measurment taken on : 07.07.2020								
3	Amba Bhavani Nagar, Behind Temple		1	57.00			57.00	
Total							180.00	mtr

N.L.R.

Contractor

Assistant Engineer

Asst. Executive Engineer

07.07.2020

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No : 11

Item Name : Providing 250mm dia PVC Pipe BWSSB SR 17-18 PNO 133 SL NO 1.11

CHAINAGE

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit
Measurment taken on : 6/7/2020								
1	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)		1	12.00			12.00	
2	Doddabettahalli, Near Maramma Temple		1	12.00			12.00	
Measurment taken on : 07/07/2020								
3	Amba Bhavani Nagar, Behind Temple		1	12.00			12.00	
Total							36.00	mtr

cf

N. K. Reddy

Contractor

Assistant Engineer

07.07.2020

Asst. Executive Engineer
07.07.2020

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No : 13

Item Name : Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990. P. No. 7/ I No. (2.6.4) 3cx 6.0 Sqm KPWD Electrical SR 2019-20

CHAINAGE

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit
Measurment taken on : 15.07.2020								
1	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)		1	700.00			700.00	
2	Doddabettahalli, Near Maramma Temple		1	670.00			670.00	
Total							1370.00	mtr

N. K. R. B.

Contractor

Assistant Engineer

Assistant Executive Engineer

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No : 15

Item Name :

Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 12 mm dia (P No.40, I No. 6.1) KPWD Electrical SR 2019-20

	CHAINAGE		NO	L (M)	B(M)	D(M)	QTY	Unit
Sl no.	FROM	TO						
Measurment taken on : 15.07.2020								
1	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)		1				1.00	no
2	Doddabettahalli, Near Maramma Temple		1				1.00	
						Total	2.00	

N,LR
Contractor

120
Assistant Engineer 15.07.2020

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ
ಯಲಹಂಕಾ ಉಪನಗರ ಮಹಾನಗರ
Asst. Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-108

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No : 18

Item Name :

Labour charges for laying of 1.1 K.V class UG cable, in existing trench GI Pipe / stoneware pipe /on wall/on poles as required In existing trencg/duct 6 Sqmm to 16 Sqmm)P No. 41 / I No. 6.5.1 KPWD Electrical SR 2019-20

CHAINAGE

CHAINAGE			NO	L (M)	B(M)	D(M)	QTY	Unit
Sl no.	FROM	TO						
Measurment taken on : 15/7/2020								
1	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)		1	25.00			25.00	} c.mtr
2	Doddabettahalli, Near Maramma Temple		1	29.00			29.00	
					Total		54.00	

NLRB

Contractor

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಹಣಾ ಅಧಿಕಾರಿ
ಯಲಹಂಕಾ ಸುಪರ್ಟೌನ್ ಉಪನಿಗಮ
Asst. Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-108

Item No :	22
-----------	----

Cutting of road surface for pipeline trenches and disposing of the excavated stuff as directed including barricading, danger lighting etc., in the Asphalt surface road including cost of materials, labour, HOM complete as per specifications. (P. No.269/ I No 37.38 PWD SR 2018-19)

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit
	Measurement taken on : 2nd							

1	Best county						
	1st main	1	475.00	0.60	0.15	42.75	
2	Sainagar Phase 2						
	2nd Main	1	240.00	0.60	0.15	21.60	
	1st cross	1	22.00	0.60	0.15	1.98	
	2nd cross	1	45.00	0.60	0.15	4.05	
	5th cross	1	30.00	0.60	0.15	2.70	
3	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)						
	From borepoint	1	71.00	0.60	0.15	6.39	
4	Doddabettahalli, Near Maramma Temple						
	From borepoint	1	40.00	0.60	0.15	3.60	
5	4th Phase						
	4th main	1	139.00	0.60	0.15	12.51	
		1	115.00	0.60	0.15	10.35	
	3rd main, 6th cross	1	129.40	0.60	0.15	11.646	
	Sangolli Rayanna park						
	West side	1	64.00	0.60	0.15	5.76	
	South side	1	59.50	0.60	0.15	5.355	
					Total	128.69	Cum

Total	128.69	Cum
-------	--------	-----

Assistant Engineer

ಸಹಾಯಕ-ಕಾರ್ಯಪಾಲಕ-ಇಲಾಖಾಧಿಕಾರಿ
ಯಲಹಂಕೆ ಸುತ್ತರ್ಣದ ಕಾರ್ಯದರ್ಶಿ
Asst. Executive Engineer
ಇ.ಇ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-10

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No : 24

Item Name :

Supplying PVC ring tight pipes conformin to IS 4980 :2000 With latest amendments and conveying to work site rolling and lowering into trenches laying true line level and prefect linking at joints testing and commisoning incuding loading and un loading at both destinations and cuts of pipes wherever necessary including joints of PVC pipes and specificals (excluding cost of pipes)with jointing of aprovel type with all labour with all lead and lift incuding encasing the pipe alround to adepth of not less then 15cms with soft gravel or selected earth availble from the excavation etc..., completed and giving necessary hydraulic test to the required pressure as per IS (Contractor will make his own arrangement for procuring water for testing)(P. No.133 I

CHAINAGE

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit
Measurment taken on : 5/8/2020								
1	Best county							
	1st main		1	475.00			475.00	
2	Sainagar Phase 2							
	2nd Main		1	240.00			240.00	
	1st cross		1	22.00			22.00	
	2nd cross		1	45.00			45.00	
	5th cross		1	30.00			30.00	
3	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)							
	From borepoint		1	71.00			71.00	
4	Doddabettahalli, Near Maramma Temple							
	From borepoint		1	40.00			40.00	
5	4th Phase							
	4th main		1	139.00			139.00	
			1	115.00			115.00	
	3rd main, 6th cross		1	129.40			129.40	
	Sangolli Rayanna park							
	West side		1	64.00			64.00	
	South side		1	59.50			59.50	
Total							1429.90	m

M. R. Reddy


Contractor

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ
ಯಲಹಂಕ ಸುಪರ್ಟೌನ್ ಮಹಾನಗರ ಪಾಲಿಕೆ
Asst. Executive Engineer
5/8/2020
ಬಿ.ಬಿ.ಎಂ.ಎ. ಬಂಗಲಾ-106

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No :		1								
Item Name :		Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable								
CHAINAGE		NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM	TO								
Vide Premeasurement Page no.						3 00				
						Total	3.00	Nos	3954.52 11863.55	
Item No :		2								
Item Name :		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding								
CHAINAGE		NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM	TO								
Vide Premeasurement Page no.						150 00				
						Total	150.00	mtr	364.18 54626.48	
Item No :		3								
Item Name :		50-100.00mtr								
CHAINAGE		NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM	TO								
Vide Premeasurement Page no.						150.00				
						Total	150.00	mtr	463.88 69581.85	

N.L.R. 
Contractor


Assistant Engineer
7/2/2020

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ, ಪ್ರಾ.ಪಂ.ಯಲ್ಲಾ
ಯಲ್ಲಾಪುರ ಮಹಾನಗರ ಪಾಲಿಕೆ
Asst. Executive Engineer,
B.B.O.O. Yellapura-108

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division										
Item No :		4								
Item Name :		100-150.00mtr								
CHAINAGE		NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM TO									
Vide Premeasurement Page no.						150.00				
						Total	150.00	mtr	478.57	71785.80
Item No :		5								
Item Name :		150-200.00mtr								
CHAINAGE		NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM TO									
Vide Premeasurement Page no.						150.00				
						Total	150.00	mtr	562.53	84379.80
Item No :		6								
Item Name :		200-250.00mtr								
CHAINAGE		NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM TO									
Vide Premeasurement Page no.						150.00				
						Total	150.00	mtr	665.38	99807.45
Item No :		7								
Item Name :		250-300.00mtr								
CHAINAGE		NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM TO									
Vide Premeasurement Page no.						150.00				
						Total	150.00	mtr	734.65	110197.50
Item No :		8								
Item Name :		300 to 350 m								
CHAINAGE		NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM TO									
Vide Premeasurement Page no.						274.00				
						Total	274.00	mtr	865.84	237239.48

N.L. Reddy

Contractor

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ, ಕೃಷಿ ಮತ್ತು
ಯಲಕ್ಕೂಟ ಉತ್ಪಾದನೆ ಮತ್ತು ಮಾರಾಟ,
Asst. Executive Engineer,
ಬಿ.ಡಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-108

12/2/2020

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No : 9

Item Name :

Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other end with a plastic protection end (including of all taxes) SE PRED III NO 84

CHAINAGE

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
--------	------	----	----	-------	------	------	-----	------	------	--------

Vide Premeasurement Page no.

180.00

Item No :

10

Item Name :

Providing and fixing in trenches galvanised / mild steel tubes (medium grade) 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour charges, HOM and testing complete as per specifications. Specification No KBS 13.2.14 / 13.6 (P. No 92/ I. No. 13.15 / PWD SP 2010-10)

CHAINAGE

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
--------	------	----	----	-------	------	------	-----	------	------	--------

Vide Premeasurement Page no.

665.00

Item No :

11

Item Name :

Providing 250mm dia PVC Pipe BWSSB SR 17-18 PNO

CHAINAGE

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
--------	------	----	----	-------	------	------	-----	------	------	--------

Vide Premeasurement Page no.

36.00

Item No :

12

Item Name :

Providing 175mm dia ms casing cap page no III it no 85

CHAINAGE

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
--------	------	----	----	-------	------	------	-----	------	------	--------

Vide Premeasurement Page no.

3.00

Total


3.00

no

104.95

314.85

M. L. Reddy
Contractor


Assistant Engineer

12/12/2020


ಸಹಾಯಕ ಇಂಜಿನಿಯರ್
ಯಲಹಂಕಾ ರೂರಲ್ ಮಂಡಲ, ಬೆಂಗಳೂರು ಜಿಲ್ಲೆ
0.0.0.0. ದಂಡಾಡು-105

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No : 13

Item Name :

Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to IS.8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990. P. No. 7/ I No. (2.6.4) 3cx 6.0 Sqm KPWD Electrical SR 2019-20

CHAINAGE

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
	Vide Premeasurement Page no.						1370.00			
						Total	1370.00	mtr	215.15	294752.08

Item No : 14

Item Name :

Texmo, Atalanta, Suguna, CRI KIRLOSKER AND other equipment pumps 15.00 HP/11KW(30 Stage)P. No. XLII I No.43) (K.P.W D SR 2018-19)

CHAINAGE

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
	Vide Premeasurement Page no.						2.00			
						Total	2.00	no	66641.15	133282.30

Item No : 15

Item Name :

Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and hook-nuts etc. the pipe shall have 16

CHAINAGE

Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
	Vide Premeasurement Page no.						2.00			
						Total	2.00	no	3148.19	6296.37

N. R. Reddy

Contractor

[Signature]
Assistant Engineer


[Signature]
ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ
ಯಲಹಂಕಾ ಸಾಟಲೈಟ್ ಟೌನ್
12/8/2020
ಬಿ.ಬಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-108

WORK: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Town Sub Division										
Item No :		16								
Item Name :		Supplying and Fixing 20"x20"x2.5"polished wood board made up not less than 15mm thick plank with front plank one end providing for olding at other end fixing the same to the valve using tapered bolts and nuts, (P No. 24 No.5.6.6 KPWD Electrical SR 2019-20)								
CHAINAGE		NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM TO									
Vide Premeasurement Page no.						2.00				
Total						2.00	Each	306.45	612.91	
Item No :		17								
Item Name :		Supplying of 1.1 KV LT UG cable having aluminium condutor PVC insulated shethed, EXTREDED INNER SHEATHRD galvnised steel,stirp (2CX 10Sqmm mm wire armoured) confirming IS 3975;1990(no of strip indicated i GTP) AND extruded PVC outer sheathing armoured cable IS 1554 part 1;1998 and confirming to GTP of group A.4 Core 16Sqmm.P No.40/ I No.6.4.4 (4 core 16 Sqmm) KPWD Electrical SR 2019-20								
CHAINAGE		NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM TO									
Vide Premeasurement Page no.						63.00				
Total						63.00	mtr	157.43	9917.78	
Item No :		18								
Item Name :		Labour charges for laying of 1.1 K.V class UG cable, in existing trench GI Pipe / stoneware pipe /on wall/on poles as required In existing trencg/duct 6 Sqmm to 16 Sqmm)P No. 41 / I No. 6.5.1 KPWD Electrical SR 2019-20								
CHAINAGE		NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM TO									
Vide Premeasurement Page no.						54.00				
Total						54.00	mtr	12.47	673.28	
Item No :		19								
Item Name :		Supplying and fixing of procelin fuse channel with e on existing wooden / panel using necessary nuts, bolts and washers , 63 Amps (P No. 44 / I No. 5.7.3 KPWD								
CHAINAGE		NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM TO									
Vide Premeasurement Page no.						2.00				
Total						2.00	Each	238.24	476.47	

NLRg/KS
Contractor


Assistant Engineer
12/5/2020


ಯು.ಪಿ.ಎಸ್. ಇಂಜಿನಿಯರಿಂಗ್.
ಬಿ.ಬಿ.ಎಂ.ಓ. ಬೆಂಗಳೂರು-108

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No : 20

Item Name :

Providing and fixing in position 50mm nominal bore non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications (Page No 95 Item

CHAINAGE

S.No.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
	Measurment taken on : 12/8/2020									
1	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)		1				1.00			
2	Doddabettahalli, Near Maramma Temple		1				1.00			
						Total	2.00	no	1411.72	2823.45

N.L.R. Contractor


Assistant Engineer 12/8/2020

ನವಾಬ್ ಶಾಹು ಮಠ ಸಂಸ್ಥೆ
ಯಶಸ್ವಿ ನಿರ್ಮಾಣ ಇಂಜಿನಿಯರಿಂಗ್
ಇ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-108

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division											
Item No :		21									
Item Name :		Supplying and fixing maniatue circuit breakers on existing MCB Distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, Energy cross -3 with short circuit breaking capacity of 10K And									
CHAINAGE											
Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Measurment taken on : 14/8/2020											
1	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)		1				1.00	}			
2	Doddabettahalli, Near Maramma Temple		1				1.00				
						Total	2.00	no	2515.65	5031.30	

N,LRallB
Contractor


Assistant Engineer


ಸಹಾಯಕ ಅಧೀಕ್ಷಕರ ಕಛೇರಿ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
Assl. Executive Engineer
ಇ.ಇ.ಎಂ.ಎ. ಬೆಂಗಳೂರು-108

14/8/2020

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division											
Item No :	22										
Item Name :	Cutting of road surface for pipeline trenches and disposing of the excavated stuff as directed including barricading, danger lighting etc., in the Asphalt surface road including cost of materials, labour, HOM complete as per specifications. (P. No.269/ I No 37.38 PWD SR 2018-19)										
CHAINAGE			NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM	TO									
Vide Premeasurement Page no.							128.69				
Total							128.69	Cum	499.50	64281.03	
Item No :	23										
Item Name :	KSRB 2-2 : Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of										
CHAINAGE			NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM	TO									
Vide Premeasurement Page no.							599.51				
Total							599.51	Cum	332.63	199412.47	
Item No :	24										
Item Name :	Supplying PVC ring tight pipes conformin to IS 4980 :2000 With latest amendments and conveying to work site rolling and lowering into trenches laying true line level and prefect linking at joints testing and commisisoning incuding loading and un loading at both destinations and cuts of pipes wherever neccessary including joints of PVC pipes and specificals (excluding cost of pipes)with jointing of										
CHAINAGE			NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Sl no.	FROM	TO									
Vide Premeasurement Page no.							1429.90				
Total							1429.90	m	128.04	183082.97	

Contractor

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ
ಯಲಹಂಕಾ ಸ್ಯಾಟಲೈಟ್
Assst. Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-106

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division											
Item No :		25									
Item Name :		Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications. P. No. 7.1/ I No. (2.11) KPWD SR 2018-19									
		CHAINAGE									
Sl no.	FROM	TO	NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount	
Vide Premeasurement Page no.							599.51				
					Total		599.51	Cum	134.61	80698.69	

M, L R 9113
Contractor

14/6/2023
Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಎಂಜಿನಿಯರ್
ಯಲಹಂಕಾ ಸ್ಯಾಟಲೈಟ್ ಟೌನ್
ಇ.ಬಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-108

Name of Work: Drilling of borewells, providing pipe line and construction of RO Plants in Attur ward no-03 of Yelahanka Satellite Town Sub Division

Item No :	26
-----------	----

Item Name :

KSRRB M400-17. Providing, laying, spreading and compacting cushioned stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to

CHAINAGE			NO	L (M)	B(M)	D(M)	QTY	Unit	Rate	Amount
Sl no.	FROM	TO								
Measurment taken on : 14/8/2020										
1	Best county									
	1st main		1	475.00	0.60	0.23	65.55			
2	Sainagar Phase 2									
	2nd Main		1	240.00	0.60	0.23	33.12			
	1st cross		1	22.00	0.60	0.23	3.04			
	2nd cross		1	45.00	0.60	0.23	6.21			
	5th cross		1	30.00	0.60	0.23	4.14			
3	Chikkabettahalli, Bus Depot (Adhithyanagar Phase 2)									
	From borepoint		1	71.00	0.60	0.23	9.80			
4	Doddabettahalli, Near Maramma Temple									
	From borepoint		1	40.00	0.60	0.23	5.52			
5	4th Phase									
	4th main		1	139.00	0.60	0.23	19.182			
			1	115.00	0.60	0.23	15.87			
	3rd main, 6th cross		1	129.40	0.60	0.23	17.8572			
	Sangolli Rayanna park									
	West side		1	64.00	0.60	0.23	8.832			
	South side		1	59.50	0.60	0.23	8.21			
	Total						197.33	Cum	2100.34	414452.77

NLRK

Contractor

Assistant Engineer

4/8/2020

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಧಿಕಾರಿಗಳಿಗೆ
ಯಲಕೋಟೆ ಸುತ್ತಲಿನ ವಲಸೆಗಾರರ
ಬಿ.ಬಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-106

